

OAK PARK UNIFIED SCHOOL  
DISTRICT 5801 E. CONIFER STREET  
OAK PARK, CALIFORNIA 91377  
(818) 735-3206

FACILITY PLANNING COMMITTEE

**MEETING MINUTES**

DATE: February 4, 2019  
TIME: 3:30 p.m.  
PLACE: Education Service Center, Conference Room

PRESENT: Brianna Adams, Leon Cavallo, Brendan Callahan, Jay Greenlinger, Kim Gregorchuk, Keith Henderson, Martin Klauss, Tony Knight, Dennis Kuykendall, Enoch Kwok, Sophia Limon, Stew McGugan, Suzie Nicks, Maggie Rojas, Virginia Standring, Miguel Tabares, Tina Wang, Erik Warren

**I. Call to Order**

The meeting was called to order at 3:30 p.m.

**II. Approval of February 4, 2019 Agenda**

The Agenda was approved (As Noted Below)

**III. Approval of Minutes**

No exceptions taken to the issued minutes from January 7, 2019.

**IV. Measure S Master Plan: Update on Measure S Subcommittee Meetings**

**V. Facility/Technology Subcommittee Reports**

**VI. Discussions and Actions:**

**A. "Measure S Bond Facility Projects - Discussion of Campus Fencing and Security Considerations"**

**1) Red Oak Fencing**

- a) 2/4/19: Reviewed the proposed fencing layout with the Measure S committee, which is mostly chain link fencing. A budget for the proposed project will be prepared for discussion at the March 4<sup>th</sup> Committee Meeting.

**2) Brookside Fencing**

- a) 2/4/19: The budget for the Brookside campus is being evaluated against the Master Plan.

## **B. Medea Creek Middle School**

### **1) Project 17-35S MCMS Kitchen Improvements Project (#17-35S)**

- a) 2/4/19: Notice of Completion was approved by the Board at the January 23 Board Meeting for Waisman Construction

### **2) ORCA 50 Food Waste Recycling Equipment**

- a) 2/4/19: Machine is in use. Digestion issue that tech support will be coming out to diagnose & correct.

### **3) Project 18-21S Modular Building Additions**

- a) 2/4/19: Presented and discussed preconstruction and construction schedule. DSA's review of the drawings is anticipated as early as Feb. 15<sup>th</sup>.

### **4) Project 18-39S Administrative Building – Counselor Office Space Additions.**

- a) A designer will meet with the campus to discuss floor plans to address the flow of traffic resulting from the Administration gate being locked.

### **5) Project 18-40S Crash-out Gates**

- a) The project is complete.

### **6) VCI Grant for Geodesic Greenhouse**

- a) 2/4/19: Notified the Committee that a VCI grant was awarded to the District for a Geodesic Greenhouse at MCMS. The proposed location was shown in an attachment. The District will look into the design and construction costs associated with the installation and associated DSA submittal requirements and advise at a later date.

## **C. Brookside Elementary School**

### **1) Project 17-47S: BES Administration Building**

- a) 2/4/19: Discussed preconstruction schedule starting with Bid Advertisement on Feb. 6<sup>th</sup>, Bid March 5<sup>th</sup>. Logistics meeting with the Administration and Measure S construction team to be scheduled to discuss temporary relocation for construction during the summer.

### **2) Project 18-18S: Modular Building Additions**

- a) 2/4/19: Presented and discussed preconstruction and construction schedule. DSA's review of the drawings is anticipated as early as Feb. 15th.

#### **D. Oak Park High School**

##### **1) Applied Sciences CTE Grant Application**

- a) 2/4/19: Jay G. noted that if the Feb. 15<sup>th</sup> application is approved the funds will be awarded to the highest scores for each of the urban, rural and suburban school classifications until available grant money is exhausted.

#### **E. Oak Hills Elementary School**

##### **1) Project 18-19S Modular Building Project**

- a) 2/4/19: Erik Warren confirmed the project site layout is acceptable to the site committee. Consultants have begun work on the Design Documents. OPUSD has requested the installation of grass blocks for the fire lane. Fencing plan and gate layout will be coordinated with fire lane plan. The timing of the project is being evaluated against the Master Plan.
- b) 2/4/19: Measure S Committee approved recommendation to the Board of Education at its February 19, 2019 meeting to ratify the construction contract in the amount of \$12,400 for Measure S Project 18-19S for the installation of trench drain system at Classrooms #10 & 11 at Oak Hills Elementary School.

##### **2) PTF Proposed walking track**

- a) 2/4/19: Pending review by Rancho Simi District.

#### **F. Red Oak Elementary School**

##### **1) Project 18-20S Modular Building Project**

- a) 2/4/19: HED is reviewing and coordinating the 50% Structural Design Documents issued by Adaptive Modular last week. Sharon Danks/Green Schoolyards America has been requested to provide a proposal for design services for the DSA submittal.
- b) A school ground improvement design services proposal has been requested from Sharon Danks at Green Schoolyards America for the turf area south/SW campus.

## **G. Modular Building Repairs at BES, OHES, OPHS, MCMS, OVHS & ROES**

- a) Phase 1 – Oak Hills Neighborhood School repairs (complete)
- b) Phase 2 – Project 18-41R: Misc. modular repair work in progress.  
Scope: ROES #D56-58, R1-R4; MCMS T-1 (Ramp); OHES #19, #26, #21 & 22.  
2/4/19: The MCMS T-1 ramp will be worked on over the Feb. school holidays.
- c) Phase 3 – The Scope of Work is in review.  
Scope: BES #211, 212, 311, 312, & (213-216 possibly removed in 18-21S); OPHS #16, #17 & H (two story); MCMS #E (two story & elev.); OVHS Science, Admin, Pupil Services & #101-#104.

## **VII. TECHNOLOGY - DISCUSSION & ACTION ITEMS**

- a) 2/4/19: Measure S Committee approved recommendation to the Subcommittee to recommend that Board of Education at its February 19, 2019 meeting ratify the District Imac and spare computers project in the amount of \$50,000. Cost of this project will be expensed against 10 year tech plan contingency.
- b) 2/4/19: Measure S Committee approved recommendation to the Subcommittee to recommend that Board of Education at its February 19, 2019 meeting ratify the District SMARTboard projector replacements in the amount of \$24,000. Enoch noted that the accelerated failure is believed to be caused by the recent fires and the cost for the project will be requested from FEMA. Should FEMA not reimburse the District the cost will be expensed against 10 yr plan projector replacement budget.

## **VIII. NEXT STEPS/FUTURE AGENDA TOPICS**

Committee members are invited to suggest topics or issues for consideration, discussion, and/or action at future meetings

## **IX. Next Meeting – April 1st, & May 6th, 2019**

## **X. Adjournment - Meeting was adjourned at 4:30 pm**



**Consolidated Budget Status Report**  
Budgets versus Commitments and Expenditures for multiple Projects

**Budget vs. Commitments and Expenditures**  
thru Feb. 15, 2019

School/Project Name	Budget			Commitments		Expenditures		Current Status	Project Comments (current only)
	Initial Budget	Approved Budget Changes	Total Budget	Total Commitments	Remaining Against Budget	Total Expenditures	Remaining Against Committed		
<b>Measure S Management</b>					-		-		
Measure S General Planning Services	250,734	-	250,734	173,160	77,574	155,160	18,000	In Planning	IN PROGRESS
Measure S District Program Management Salaries	802,914	-	802,914	631,406	171,508	631,406	-	Future	N PROGRESS
17-58S General Planning & Services	90,821	29,400	120,221	120,221	-	90,821	29,400	In Design	HED General Planning
Measure S- PM/CM Software, Equipment & Supplies	251,000	-	251,000	175,680	75,320	171,267	4,413	Future	IN PROGRESS
Measure S General CM Services	462,811	-	462,811	242,130	220,681	213,475	28,655	_Planing	_IN PROGRESS
	<b>1,858,280</b>	<b>29,400</b>	<b>1,887,680</b>	<b>1,342,596</b>	<b>545,084</b>	<b>1,262,128</b>	<b>80,468</b>		
<b>Brookside Elementary School</b>					-		-		
17-32S Security Fencing	87,750	(41,450)	46,300	58,490	(12,190)	58,490	-	In Planning	Phase-1 Complete/Phase-2 Future
17-42S Modernization Campus Wide	10,000	-	10,000	10,000	-	10,000	-	Complete	NOC APPROVED 09/15/17
17-47S Administration Building DSA Cert.	748,857	274,978	1,023,835	161,053	862,782	114,194	46,859	Out to Bid	IN PROGRESS
18-08S Emergency Water Line Repairs	15,000	-	15,000	8,597	6,403	-	8,597	Complete	NOC APPROVED 01/05/18
18-11S HVAC System Upgrade, BLDG 200 & 300	6,800	-	6,800	6,800	-	3,400	3,400	In Planning	IN PROGRESS
18-18S Classroom Replacement(4) Phase 1	4,034,802	-	4,034,802	360,782	3,674,020	267,779	93,002	_In Design	_IN PROGRESS
	<b>4,903,209</b>	<b>233,528</b>	<b>5,136,737</b>	<b>605,722</b>	<b>4,531,014</b>	<b>453,864</b>	<b>151,859</b>		
<b>District Wide</b>					-		-		
17-49S Security Badge System Upgrade	9,586	-	9,586	9,586	-	9,586	-	Complete	NOC APPROVED 11/21/17
17-01S Solar Project	7,000,000	92,900	7,092,900	7,088,196	4,705	7,086,205	1,991	Complete	NOC APPROVED 11/14/17
17-33S Ext. Campus Surveillance Cameras @ 6 Si	344,563	5,058	349,621	374,597	(24,976)	374,597	-	Complete	NOC APPROVED 11/14/17
17-39S Landscape Improvements	19,000	1,417	20,417	19,000	1,417	19,000	-	Complete	NOC APPROVED 09/15/17
18-22S Security Upgrades - PA System	14,669	-	14,669	14,669	-	14,206	463	In Close-Out	CLOSEOUT
18-26S Collaborative Furniture	200,000	-	200,000	184,542	15,458	184,542	-	Out to Bid	IN PROGRESS
18-38S Extended Care Facility Furniture & Equipmen	100,000	-	100,000	7,819	92,181	7,819	-	Out to Bid	IN PROGRESS
18-33S Solar Installation Maintenance Contract	270,374	-	270,374	270,374	-	37,092	233,282	_In Construction	_IN PROGRESS
	<b>7,958,192</b>	<b>99,375</b>	<b>8,057,567</b>	<b>7,968,783</b>	<b>88,784</b>	<b>7,733,047</b>	<b>235,736</b>		
<b>Medea Creek Middle School</b>					-		-		
17-23S Roof Replacement	83,000	(22,684)	60,316	60,316	-	60,316	-	Complete	NOC APPROVED 08/15/17
17-24S HVAC Replacement	276,810	61,435	338,245	331,787	6,458	331,787	-	Complete	NOC APPROVED 08/15/17
17-36S Modernization Campus Wide	5,058	4,942	10,000	10,000	-	10,000	-	Complete	NOC APPROVED 09/15/17
17-35S Kitchen Improvements	1,506,394	-	1,506,394	1,563,688	(57,294)	1,408,973	154,715	Close-Out	NOC APPROVED 1/23/19
18-03S Security Fencing Parking Lot	42,630	-	42,630	42,630	-	42,630	-	Complete	NOC APPROVED 05/17/18
18-07S Sidewalk and Handrail Installation, Buildin	26,937	-	26,937	26,937	-	26,937	-	Complete	NOC APPROVED 02/20/18
18-21S Classroom Replacement	4,985,721	-	4,985,721	414,773	4,570,948	307,027	107,745	In Design	IN PROGRESS
18-25S MPR High Roof Replacement	160,135	-	160,135	165,457	(5,322)	165,457	-	Complete	NOC APPROVED 8/12/18
18-36S Library Wall Removal	3,500	-	3,500	3,500	-	3,500	-	Complete	CLOSED
18-39S Counseling Office Improvements & Additions	28,350	-	28,350	32,110	(3,760)	32,109	1	In Construction	OMEGA CONST AWARDED 10/16/18
18-40S Safety/Security Gates	94,196	-	94,196	89,827	4,369	87,699	2,128	In Close-Out	NOC APPROVED 2/14/19
18-45S ORCA Food Waste Recycling Pilot Program	61,844	-	61,844	64,382	(2,538)	44,374	20,007	Closed	MAINT IN PROGRESS
18-48S EV Charging Station	9,618	-	9,618	-	9,618	-	-	_In Construction	_TAFT ELECT AWARDED 9/17/18
	<b>7,284,193</b>	<b>43,693</b>	<b>7,327,886</b>	<b>2,805,407</b>	<b>4,522,480</b>	<b>2,520,810</b>	<b>284,596</b>		
<b>Oak Hills Elementary School</b>					-		-		
17-25S HVAC Replacement	143,189	(3,352)	139,837	133,652	6,184	133,652	-	Complete	NOC APPROVED 08/15/17
17-38S Modernization Campus Wide	15,000	-	15,000	15,000	-	15,000	-	Complete	NOC APPROVED 09/15/17
17-32S Security Fencing	50,000	(1,155)	48,845	48,845	-	48,845	-	Complete	NOC APPROVED 10/17/17
18-19S Modernize Admin & Core Support Facilities	3,015,937	-	3,015,937	334,818	2,681,119	69,687	265,131	In Design	IN PROGRESS
19-02S: Trench Drain Install at Rooms 8-11	13,640	-	13,640	-	13,640	-	-	_In Construction	_HUGHES ENG APPROVED 2/19/19
	<b>3,237,766</b>	<b>(4,507)</b>	<b>3,233,258</b>	<b>532,315</b>	<b>2,700,943</b>	<b>267,184</b>	<b>265,131</b>		
<b>Oak Park High School</b>					-		-		
17-34S Security Lighting at Cul De Sac	375,000	(93,728)	281,272	283,134	(1,862)	283,134	-	Complete	NOC APPROVED 09/19/17



Consolidated Budget Status Report  
Budgets versus Commitments and Expenditures for multiple Projects

Budget vs. Commitments and Expenditures  
thru Feb. 15, 2019

School/Project Name	Budget			Commitments		Expenditures		Current Status	Project Comments (current only)
	Initial Budget	Approved Budget Changes	Total Budget	Total Commitments	Remaining Against Budget	Total Expenditures	Remaining Against Committed		
17-28S Roof Replacement	125,000	(70,295)	54,705	54,705	0	54,705	-	Complete	NOC APPROVED 08/15/17
17-27S HVAC Replacement	96,219	1,011	97,230	97,230	0	97,230	-	Complete	NOC APPROVED 08/15/17
17-32S Security Fencing (Ornamental @ Stadium)	249,060	(50,226)	198,834	139,864	58,970	139,864	-	Complete	NOC APPROVED 5/17/18
17-57S Safety Lighting	30,000	(5,109)	24,891	-	24,891	-	-	Complete	NOC APPROVED 02/20/18
18-01S Football Field Fencing	56,370	-	56,370	56,370	-	56,370	-	Complete	NOC APPROVED 03/20/18
18-02S Fencing Girls Varsity Softball Field	42,885	-	42,885	42,855	30	42,855	-	Complete	NOC APPROVED 5/17/18
18-24S Safety Security Fencing @ Library & Gates	52,800	-	52,800	62,010	(9,210)	62,010	-	In Close-Out	NOC APPROVED 8/12/18
18-23S OPHS Stadium Safety Rail Repair	20,650	-	20,650	23,450	(2,800)	23,500	(50)	In Close-Out	NOC APPROVED 8/12/18
18-46S OPHS Stairs & Sidewalk-Athletic Facilities	117,838	4,245	122,083	122,083	-	87,559	34,524	In Close-Out	NOC APPROVED 12/11/18
	1,165,822	(214,102)	951,720	881,701	70,020	847,227	34,474		
Red Oak Elementary School				-	-	-	-		
17-37S Modernization Campus Wide	10,000	-	10,000	10,000	-	10,000	-	Complete	NOC APPROVED 09/15/17
17-32S Security Fencing	5,400	(1,540)	3,860	3,860	-	3,860	-	Complete	NOC APPROVED 08/15/17
18-20S Modular Classroom Replacement	5,326,450	-	5,326,450	398,464	4,927,986	249,019	149,445	In Design	IN PROGRESS
19-01S MPR Structural Repairs	37,849	-	37,849	-	37,849	-	-	In Construction	OMEGA CONST APPROVED 2/19/19
	5,379,699	(1,540)	5,378,159	412,324	4,965,835	262,879	149,445		
TECH				-	-	-	-		
17-50S Next Gen CR/Flat Panel SMRT Display Pilot	35,000	1,532	36,532	48,120	(11,588)	48,120	-	Complete	NOC APPROVED 02/01/18
18-12S Network File Server Refresh	125,000	-	125,000	124,500	500	124,500	-	In Progress	IN PROGRESS
18-13S Purchase Staff Computers & Spare Device	55,000	-	55,000	37,272	17,728	37,272	-	In Progress	IN PROGRESS
18-14S Chromebook 1-to-1 Take Home Pilot 6 Grade	263,923	-	263,923	140,780	123,143	104,140	36,640	In Progress	IN PROGRESS
18-35S BES Chromebooks for Gr5	18,000	-	18,000	17,206	794	17,206	-	In Progress	IN PROGRESS
18-30S MCMS Library Computer Lab Refresh	47,000	-	47,000	37,106	9,894	37,106	-	In Progress	IN PROGRESS
18-31F 3-D Printers	31,500	-	31,500	26,371	5,129	26,371	-	In Progress	IN PROGRESS
18-28S DW Chromebook Refresh	250,000	-	250,000	209,943	40,057	209,943	-	In Progress	IN PROGRESS
18-29S Flat Panel Displays @ MCMS & OPHS	36,100	-	36,100	31,124	4,976	31,124	-	In Progress	IN PROGRESS
18-42S MCMS Computer on Wheels Laptops for Art Cla	30,000	-	30,000	29,425	575	25,893	3,531	In Progress	IN PROGRESS
18-43S DW Virtual Reality Pilot Program	6,000	-	6,000	-	6,000	-	-	In Progress	IN PROGRESS
18-44S I-Pad Refresh of K-2 Totes	325,000	-	325,000	301,669	23,331	301,669	-	In Progress	IN PROGRESS
18-49F iMacs for Tech Lab MCMS	10,000	-	10,000	20,000	(10,000)	8,052	11,948	In Progress	IN PROGRESS
19-03S Replace Smartboard Projectors	24,000	-	24,000	-	24,000	-	-	Out for Bid	PROJECT APPROVED 2/19/19
19-04S District Refresh & Spare Computer Equipment	50,000	-	50,000	-	50,000	-	-	Out for Bid	PROJECT APPROVED 2/19/19
	1,306,523	1,532	1,308,055	1,023,515	284,540	971,396	52,119		
Totals	33,093,684	187,379	33,281,063	15,572,362	17,708,700	14,318,534	1,253,828		

**TO: MEMBERS, BOARD OF EDUCATION  
DR. ANTHONY W. KNIGHT, SUPERINTENDENT**

**FROM: MARTIN KLAUSS, ASSISTANT SUPERINTENDENT  
BUSINESS AND ADMINISTRATIVE SERVICES**

**DATE: FEBRUARY 28, 2019**

**SUBJECT: UPDATE: MEASURE S MASTER PLAN AND MODERNIZATION FUNDING**

As part of our research in updating the Measure S Master Plan, Keith and I had two conversations with two separate staffers at the Office of Public School Construction (OPSC) to get a clearer picture of when state matching funds might be expected. We spoke with Candace Ly, OPSC project manager for Ventura County, and her supervisor, Daniel Flannigan. Both conversations were equally discouraging, providing essentially the same information.

OPSC staff has been working on a huge backlog of applications, dating back to 2012. They are now beginning on applications submitted in 2015. The backlog was created by decisions made by the Brown administration during the Great Recession. First, although there was voter authorization to do so, the governor refused to issue any bonds to fund the school building program. Secondly, as a cost cutting measure, the OPSC staff was significantly reduced. While Governor Newsom has proposed to issue \$1.5 billion in state bonds to fund the program, and another \$1.2 billion to hire additional staff, both Ly and Flannigan indicated that if this is enacted in state's budget this June, it will still take 18-24 months to issue the bonds and train new staff. Although they refused to offer a time frame for funding, Keith and I gathered from their comments that funding is likely 4-5 years out.

This lag in the receipt of \$12 million in modernization funding creates a significant and adverse impact on the project cash flow and construction schedule of the Master Plan. The problem is amplified by the rapidly increasing cost of construction. At my request, Balfour Beatty produced the **accompanying** chart focusing on the most essential projects planned for 2019 and 2020 and the related challenge caused by the protracted delay in the receipt of modernization funds.

All but \$240,000 of the \$15 million Series A bonds have been expended or are obligated by Board action. For simplicity of this discussion, these expenses/obligations are not reflected in the chart. The balance of the Series A bonds, when added to the \$17.3 million Series B issuance, provides \$17,555,911 in cash to execute the identified projects.

The left side of the chart lists the essential projects. Some are deemed essential because of promises to the community and how close they are to DSA approval, bidding, and letting of contracts. Others, like the BES administration building and the preschool project, are urgent because both buildings lack DSA certification.

The projects determined to be most urgent are listed in the 2019 column of the chart, with the balance of the projects pushed to 2020. You'll observe that the total projected cost for 2019, after applying a 5% cost escalation factor, is \$27,330,672, exceeding the \$17,555,911 in available cash by \$9,774,761. We will begin the tough discussions and decisions with the Board and stakeholders on how to proceed.

**UPDATE: MEASURE S MASTER PLAN  
AND MODERNIZATION FUNDING**  
**Page 2**

The immediate thought of the construction management team is that we should proceed to construction with the BES admin and preschool projects as it is imperative that these buildings receive DSA certification. As the BES and MCMS modular classroom projects are expected to receive DSA approval in just a few weeks, these projects should also proceed to construction. Although we may elect to delay the construction of the ROES and OHES projects until future funding is available, the team is of the opinion that plans should still be submitted for DSA approval so that all of our projects, including these two, can be submitted to OPSC for eventual matching funds.

Issuance of \$15 million in Series C bonds is projected to occur in 2023. In visiting this issue with Tim Carty, he indicated that he felt that was about as early as we might reasonably expect to issue bonds. We might be able to issue a smaller amount in 2021 or 2022. The variable, of course, is the assessed valuation of the Oak Park community. If the desire is to keep all of the projects on the track to begin in 2019, another option to consider to is a bond anticipatory note.

We will begin these tough discussions with the Measure S subcommittee beginning on Tuesday morning, with the full committee at its meeting on March 4th, and with the Board via Friday Notes and at its meeting on March 19th. In the meantime, the CM team and I will provide response and clarification to any questions you may have.



District-Wide Plan Summary

Description	Precon Estimate	Actual 2017	Projected 2018	Projected 2019	Projected 2020	Projected 2021	Projected 2022	Projected 2023	Total	% of Total Expenses
District Wide	\$ 8,087,567	\$ 7,496,083	\$ 258,241	\$ 409,752	\$ 266,734	\$ 268,281	\$ 269,875	\$ 243,497	\$ 9,212,463	12%
Technology Priorities	\$ 8,199,600	\$ -	\$ 929,312	\$ 2,786,887	\$ 1,123,000	\$ 850,000	\$ 925,000	\$ 1,570,000	\$ 8,184,199	11%
Brookside Elementary School	\$ 10,631,027	\$ 77,087	\$ 443,001	\$ 5,490,416	\$ 958,044	\$ 596,744	\$ 3,015,088	\$ 500,000	\$ 11,080,381	14%
Oak Hills Elementary School	\$ 12,629,644	\$ 197,705	\$ 326,442	\$ 5,447,448	\$ 729,750	\$ 420,000	\$ 147,000	\$ 2,873,122	\$ 10,141,467	13%
Red Oak Elementary School	\$ 12,691,742	\$ 13,860	\$ 313,488	\$ 6,447,565	\$ 5,002,200	\$ 1,531,232	\$ -	\$ -	\$ 13,308,345	17%
Medea Creek Middle School	\$ 42,900	\$ 402,103	\$ 2,232,022	\$ 5,247,470	\$ 323,568	\$ 937,860	\$ 3,423,210	\$ -	\$ 12,566,233	16%
Oak Park High School	\$ 5,691,088	\$ 599,824	\$ 322,516	\$ -	\$ 705,990	\$ 2,244,949	\$ 1,924,320	\$ -	\$ 5,797,599	7%
Oak View High School/OPIS/DO	\$ 2,074,729	\$ -	\$ -	\$ -	\$ 605,651	\$ 734,539	\$ 734,539	\$ -	\$ 2,074,729	3%
Subtotal Project Costs	\$ 60,048,297	\$ 8,786,662	\$ 4,825,022	\$ 25,829,539	\$ 9,714,936	\$ 7,583,605	\$ 10,439,032	\$ 5,186,619	\$ 72,365,415	93%
Measure S Management (OPUSD Staff and CM)	\$ 5,161,202	\$ 608,886	\$ 686,920	\$ 776,775	\$ 772,155	\$ 772,155	\$ 772,155	\$ 772,155	\$ 5,161,202	
Total Estimated Expenses	\$ 65,209,499	\$ 9,395,548	\$ 5,511,942	\$ 26,606,314	\$ 10,487,092	\$ 8,355,761	\$ 11,211,187	\$ 5,958,774	\$ 77,526,617	187%
Measure S Series A	\$ 15,000,000	\$ 15,000,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,000,000	
Measure S Series B	\$ 17,310,000		\$ 17,310,000		\$ -	\$ -	\$ -	\$ -	\$ 17,310,000	
Measure S BAN				\$ -						
Measure S Series C		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,000,000	\$ 15,000,000	
Total Bond Revenue Sources	\$ 32,310,000	\$ 15,000,000	\$ 17,310,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 47,310,000	
		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	
Interest Earned on Balance		\$ 27,000	\$ 49,000	\$ 20,000	\$ 20,000	\$ 20,000	\$ 20,000	\$ 20,000	\$ 149,000	
Net Bond Proceeds	\$ 32,310,000	\$ 15,027,000	\$ 17,359,000	\$ 20,000	\$ 20,000	\$ 20,000	\$ 20,000	\$ 15,020,000	\$ 47,486,000	
Modernization Proceeds	\$ 11,371,128	\$ -	\$ -	\$ -			\$ 11,059,031		\$ 11,059,031	
		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	
Total Modernization Funding	\$ 11,371,128	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,059,031	\$ -	\$ 11,059,031	
Tech Consumable - Parent Pay (50%)										
6th Grade 1-to-1 Chromebooks (\$250,000)	\$ 125,000		\$ 77,400						\$ 77,400	
MS and HS 1-to-1 Chromebooks (\$950,000)	\$ 475,000			\$ 475,000					\$ 475,000	
Ongoing 1 to 1 refresh mtc (\$370,000x1)	\$ 555,000				\$ 185,000	\$ 185,000	\$ 185,000		\$ 555,000	
Total Tech Consumable Reimbursement	\$ 1,155,000	\$ -	\$ 77,400	\$ 475,000	\$ 185,000	\$ 185,000	\$ 185,000		\$ 1,107,400	
Net Revenue	\$ 44,836,128	\$ 15,027,000	\$ 17,436,400	\$ 495,000	\$ 205,000	\$ 205,000	\$ 11,264,031	\$ 15,020,000	\$ 59,652,431	
Estimated Expenses		\$ (9,395,548)	\$ (5,511,942)	\$ (26,606,314)	\$ (10,487,092)	\$ (8,355,761)	\$ (11,211,187)	\$ (5,958,774)	\$ (77,526,617)	
Revenue Applied		\$ 15,027,000	\$ 23,067,852	\$ 18,050,911	\$ (8,350,403)	\$ (18,632,495)	\$ (15,724,225)	\$ (11,915,412)		
Revenue Balance		\$ 5,631,452	\$ 17,555,911	\$ (8,555,403)	\$ (18,837,495)	\$ (26,988,256)	\$ (26,935,412)	\$ (17,874,187)		

NOTES:  
See individual school site worksheets for specific notes and projects for that site

TOTAL EXPENSES \$ (77,526,617)  
TOTAL PROCEEDS \$ 59,652,431  
NET AVAILABLE/(OVERSPEND) \$ (17,874,187)

## **District-Wide Plan Summary**

Description	Precon Estimate	Actual 2017	Projected 2018	Projected 2019	Projected 2020	Projected 2021	Projected 2022	Projected 2023	Total	% of Total Expenses
			2019	2020	Subtotal 2019/2020					
<b>Districtwide</b>			\$ 390,240							
Solar Ongoing Maintenance (REC Solar)	2019-2022		\$ 219,163							
Collaborative Furniture Budget-Ongoing				\$ 200,000	\$ 809,403					
<b>Technology 2019</b>			\$ 2,786,887							
<b>Technology 2020</b>				\$ 1,081,000	Updated 5 yr Tech plan					
					\$ 3,867,887					
<b>Brookside Elementary School</b>										
Admin Building DSA Certification upgrades			\$ 885,674							
(4) Mod. CR's, (1) Mod RR, AC play area (lower area) - Phase 1			\$ 4,343,294							
Green School Yards (Sharon Danks) design and construction				\$ 50,000						
Repairs to Existing Relocatable Buildings (211c, 212c, 311, 312)				\$ 46,985						
Replace & Upgrade Site Security Fencing				\$ 815,438						
					\$ 6,141,391					
<b>Oak Hills Elementary School</b>										
6 Mod CR's/(1) Mod RR - Remove 5 (E) Relos			\$ 5,188,046							
Alt. OPNS re-use (4) Mod CR's, (1) new RR, + Ramp/Walk (Utilize OHES Bldgs)			\$ 450,000							
Green School Yards (Sharon Danks) design and construction				\$ 250,000						
Fencing & 2 Gates at Oak Hills and Valley View Park				\$ 225,000						
Replace Flooring at Kindergarten Classrooms				\$ 50,000						
DSA Certification of Rancho Simi Portable				\$ 45,000	\$ 6,208,046					
<b>Red Oak Elementary School</b>										
8 Mod CR's (2 story)/(1) Mod RR			\$ 6,140,538							
Repair Fencing around proposed modular CR project 18-20S and complete crash out gates (2) at Admin				\$ 200,000						
Green School Yards (Sharon Danks) design and construction				\$ 500,000						
Exterior Stucco Replacement & sheathing repairs at Bldgs B, C				\$ 2,925,000						
Upgrade all restrooms at Admin, B & C				\$ 950,000						
DSA Certification of Rancho Simi Portable (Timing related to 18-20S)				\$ 45,000	\$ 10,760,538					
<b>Medea Creek Middle School</b>										
Kitchen Encumbrance			\$ 4,902,706							
6 Mod CR's/(1) Mod RR			\$ 8,877							
EV Charging Station (\$17,753 - 50% funded by AQMD grant)				\$ 20,000						
Admin Lobby Renovation for Visitor Flow (due to Crashout Gates)					\$ 4,931,583					
Measure S General Planning Services			\$ 15,350	\$ 15,350						
Measure S Program Management Salaries - District Staff			\$ 369,036	\$ 369,036						
Measure S- PM/CM Software, Equipment & Supplies			\$ 25,000	\$ 25,000						
Measure S PM/CM Services (BBC General Program Services)			\$ 275,000	\$ 275,000						
Msr S Master Planning & Services (HED Architects)			\$ 29,400	\$ 25,000						
					\$ 1,423,172					
			\$ 26,029,211	\$ 8,112,809	\$ 34,142,020					
Sub total			\$ 1,301,460.55	\$ 405,640	\$ 1,707,101					
Escalation 5%			\$ 27,330,672	\$ 8,518,449	\$ 35,849,121					
Total Projected 2019 costs			\$ 17,555,911	\$ (9,774,761)	\$ 27,555,911					
Revenue Balance Available after 2018 projected costs (not including parent tech reimbursement)			\$ (9,774,761)	\$ (18,293,210)	\$ (8,293,210)					
Potential BAN			\$ -							
			\$ (9,774,761)							

Fiscal Year	Description	Infrastructure	Student Chromebook	Student Workstations	Staff Devices	Personnel	Classroom Tech / Maker Innovation	Notes
2017-18	Classroom pilot new SMARTfpd (Flat Panel Display)						\$35,000	
	Admin pilot of SMARTfpd / SMARTnotebook district license						\$33,000	
	Proj 18-13S Staff computers (Extended Care staff/new hires/spares) qty 30				\$55,000			
	Maker Space/Innovation Space equipment						???	
<b>2017-18 Total \$123,000</b>								
Updated Feb. 8, 2019								
2018-19	Proj 18-12S File Server Refresh - Nutanix (plus workstations)	\$125,000						
	Proj 18-14S MCMS 6th Grade 1to1 Chromebook Pilot (qty 132) Dell 5190		\$56,780					minus parent LTO
	Proj 18-28S District Chromebook Refresh (qty 428) Dell 5190		\$184,104					minus parent LTO
	Proj 18-29S Flat Panel Displays for MCMS Lib & OPHS G9						\$30,440	
	Proj 18-30S MCMS Library computer refresh (Dell 5190 qty 40, iMac qty 8)		\$18,362	\$18,743				
	Proj 18-31F Creativity and Innovation Equip - Padcaster						\$8,057	Costs split with Mea
	Proj 18-35S BES Chromebook Cart Gr5 (qty 40) Dell 5190	\$	17,206					
	Proj 18-42S MCMS Art COW iPadPros (qty 21)			\$38,233				CTE partial
	Proj 18-43S VR Workstation Pilot						\$6,000	
	Proj 18-44S iPad Refresh qty 520 (iPad6/128 w/Keyboard and Crayon)			\$301,669				
	Proj 18-49F iMacs for MCMS D1 Tech Lab (qty 7)			\$18,052				CTE partial
	Spare Computers for Staff (iMacs + MacBooks Pros)				\$50,000			
	Replacement LCD Projectors (qty 18)						\$24,000	
	Half of a 1.2FTE TechTOSA - MS 1 to 1 pilot implementation					\$65,000		
	Maker Space/Innovation Space equipment						???	
<b>2018-19 Total \$961,646</b>								
2019-20	MacBook Pro (teacher refresh) qty 250				\$625,000			
	iPad (teacher refresh) qty 250				\$200,000			
	Next Gen Chromebook qty 1600 (replace Dell3120 CB's)		\$800,000					minus parent LTO
	1 to 1 implementation at MS and HS (qty 540)		\$270,000					minus parent LTO
	iPad Air Refresh qty 680 (iPad6/128)			\$450,000				
	Half of a 1.2FTE TechTOSA - HS 1 to 1 pilot implementation					\$65,000		
	Computing Device Expansion			\$100,000				
	LCD Projector Replacement						\$20,000	
	Upgrade to Interactive Flat Panel Displays						\$100,000	
	Maker Space/Innovation Space equipment						\$50,000	
<b>2019-20 Total \$2,680,000</b>								
2020-2021	Network Storage SAN conversion to Hyperconverged Storage	\$60,000						
	Internet Content Filter refresh (possibly consolidate with Firewall refr)	\$60,000						
	Network Firewall Refresh	\$120,000						
	Chromebook 1:1 program Maintenance (qty 800 - grades 5 & 9)		\$400,000					minus parent LTO
	MS Comp Sci Lab refresh D1 - iMac SSDs (qty 38)			\$95,000				CTE partial
	HS Engineering laptop lab (F8 Jones)			\$76,000				CTE
	Computing Device Expansion			\$100,000				
	LCD Projector Replacement						\$20,000	
	Upgrade to Interactive Flat Panel Displays						\$100,000	
	Maker Space/Innovation Space equipment						\$50,000	
<b>2020-21 Total \$1,081,000</b>								
2021-2022	New classroom wired network cabling (CAT7)	\$300,000						
	New Fiber Optic network cabling (Single Mode)	\$180,000						
	New Wireless Network Access points (170 WAPs)	\$500,000						
	Office Desktops (50 iMacs)				\$125,000			
	Chromebook 1:1 program Maintenance (qty 800 - grades 5 & 9)		\$400,000					minus parent LTO
	MS Comp Sci Lab Refresh (D1) iMacs (qty 38)			\$97,500				CTE partial
	MS Art COW Refresh (MacBook Airs) qty 21 MacBook Pros			\$52,500				CTE partial
	HS Comp Sci Laptop Lab (C5 Verharen) qty 38 PC Laptops			\$76,000				CTE
	LCD Projector Replacement						\$20,000	
	Upgrade to Interactive Flat Panel Displays						\$200,000	
	Maker Space/Innovation Space equipment						\$50,000	
<b>2021-22 Total \$2,001,000</b>								
2022-2023	Refresh MDF Core Switches (6)	\$400,000						
	Refresh IDF Stack Master Switches (45)	\$500,000						
	Refresh of Network File Servers (2) MS & HS	\$50,000						
	Chromebook 1:1 program Maintenance (qty 800 - grades 5 & 9)		\$400,000					minus parent LTO
	ES Innovation Labs x3 (30 iMacs)			\$75,000				
	HS Yearbook/Journalism lab/Newspaper (25 iMacs)			\$62,500				
	HS Graphic Arts Lab (C3 Peluce) qty 38 iMacs			\$95,000				
	HS Engineering Laptop Lab (C1 Prescott) qty 38 PC laptops			\$76,000				
	HS Comp Sci Desktop (C4 Amerikaner) qty 38 AIO Win Desktops			\$76,000				
	HS Foreign Language Lab (Library) qty 38 AIO Win Desktops			\$76,000				
	Upgrade to Interactive Flat Panel Displays						\$200,000	CTE
	Maker Space/Innovation Space equipment						\$50,000	CTE
<b>2022-23 Total \$2,060,500</b>								
2023-2024	Refresh Network Backup Appliance	\$150,000						
	Refresh Wireless Network	\$300,000						
	Refresh Network Edge Switches (60)	\$500,000						
	File Server Refresh (2) MS & HS	\$50,000						
	Chromebook 1:1 program Maintenance (qty 800 - grades 5 & 9)		\$400,000					minus parent LTO
	Student iPad Refresh (520)	\$312,000						
	SMARTboard Refresh (20-30 FPDs)						\$200,000	
	Maker Space/Innovation Space equipment						\$50,000	
<b>2023-2024 Total \$1,962,000</b>								

minus parent LTO



Oak Park Unifi									
Updated Feb. 9, 2019									
unit cost	\$2,500	\$2,500	\$2,000	\$2,000	\$2,000	\$2,000	\$2,500	\$1,500	
Refresh Cost	\$ 52,500	\$ 62,500	\$ 76,000	\$ 76,000	\$ 10,000	\$ 76,000	\$ 125,000	25,000/yr avg	
Funding	Measure S/CTE	Measure S	CTE	CTE	CTE	CTE	C6	Measure S	
Frequency->	5-6 yrs cumulative	7 years	5 years	5 years	6 Years	5 years	7 years	5-6 yr	
Qty ->	21	25	38	38	5	38	50	160 (16/year avg)	
Department	MS Graphic Arts	Yearbook 16/Jornalism 8	Engineering	Engineering	Engineering	CompSci	Office Computers		
Location	Student	HS (Rohfs, Fowler)	HS F8 (Jones)	HS C1 (Prescott) Woodshop	HS C1 (Prescott) Woodshop	HS C5 (Verharen)	Office Computers		
Calendar Year	MCMS ART COWS	iMacs 21"	PC	PC	PC	PC	iMacs 21"	Projectors (Smartboard)	
2006									
2007								Begin SMARTboard Cycle	
2008		iMac HDD					iMac HDD		
2009		iMac HDD					iMac HDD		
2010		iMac HDD					iMac HDD		
2011		iMac HDD					iMac HDD		
2012		iMac HDD					iMac HDD		
2013		iMac HDD					iMac HDD		
2014		iMac HDD			PC Desktop		iMac HDD	First Gen SB Projector refresh	
2015		iMac SSD	PC Laptop		PC Desktop		iMac SSD	x	
2016	MacBook Air (20)	iMac SSD	PC Laptop		PC Desktop	PC Laptop	iMac SSD	x	
2017	MacBook Air (20)	iMac SSD	PC Laptop	PC Laptop	PC Desktop	PC Laptop	iMac SSD	x	
2018	MacBook Air (20)	iMac SSD	PC Laptop	PC Laptop	PC Desktop	PC Laptop	iMac SSD	x	
2019	iPad Pro (21)	iMac SSD	PC Laptop	PC Laptop	PC Desktop	PC Laptop	iMac SSD	x	
2020	iPad Pro (21)	iMac SSD	Next Gen PC Lapto	PC Laptop	Next Gen PC Desktop	PC Laptop	iMac SSD	x	
2021	iPad Pro (21)	iMac SSD	Next Gen PC Lapto	PC Laptop	PC Desktop	Next Gen PC Laptop	iMac SSD	Begin Interactive FPD refresh	
2022	MacBook Pro (20)	Next Gen iMac	Next Gen PC Lapto	Next Gen PC Laptop	PC Desktop	PC Laptop	Next Gen iMac		
2023	MacBook Pro	Next Gen iMac	Next Gen PC Lapto	Next Gen PC Laptop	PC Desktop	PC Laptop	Next Gen iMac		
2024	MacBook Pro	Next Gen iMac	Next Gen PC Lapto	Next Gen PC Laptop	PC Desktop	PC Laptop	Next Gen iMac		
2025	Next Gen iPad Pro (21)	Next Gen iMac	Next Gen PC Lapto	Next Gen PC Laptop	PC Desktop	PC Laptop	Next Gen iMac		
2026	Next Gen iPad Pro (21)	Next Gen iMac	Next Gen PC	Next Gen PC Laptop	Next Gen PC Desktop	Next Gen PC Laptop	Next Gen iMac		
2027	Next Gen iPad Pro (21)	Next Gen iMac	Next Gen PC	Next Gen PC Laptop	PC Desktop	PC Laptop	Next Gen iMac		
2028	Next Gen MacBook Pr	Next Gen iMac	Next Gen PC	Next Gen PC Laptop	Next Gen PC Desktop	PC Laptop	Next Gen iMac		
2029	Next Gen MacBook Pro	Next Gen iMac	Next Gen PC	Next Gen PC Laptop	PC Desktop	PC Laptop	Next Gen iMac		
Number of cycles	2	1	1	1	1	1	1	ongoing	
Cost 5 yr Window	\$ 105,000	\$ 62,500	\$ 76,000	\$ 76,000	\$ 10,000	\$ 76,000	\$ 125,000	\$ 75,000	\$ 4,677,500
Growth Factor (device)								Computer DeviceGrowth	\$ 500,000
STEAM Maker/Space								STEAM Maker/Innovation Lab Growth	\$ 250,000
								DEVICES - Total Projected Costs (5yr)	\$ 5,427,500
								Subtract CTE Funded	-\$ 409,000
								Net Measure S Cost	\$ 5,018,500
								50% LTO Parent contribution	



Oak Park Unified School District Technology Infrastructure Replacement Roadmap									
Updated Feb. 9, 2019 by Enoch Kwok, Director of Technology									
Estimated Cost	\$ 300,000	\$ 180,000	\$ 500,000	\$ 400,000	\$ 60,000	\$ 125,000	\$ 50,000	\$ 150,000	\$ 120,000
Frequency->	10-15 years	15years	8-9 years	8 years	5-7 years	6-7 years	6-7 years	6-May	5-6 years
Quantity->	Classroom	MDF to IDF closets	Classroom qty100	6	HP SAN (2)	DO	MS, HS	+5 yr cloud storage	ir in HighAvailabil
Calendar Year	Network Cabling	Fiber Optic cabling	IDF Switches	MDF Core Switches	Storage Area Network (SANs)	DO File Servers (Windows)	Site File Servers (Windows)	Backup Storage	Firewall/Security
2006			Cisco 3560/3750						
2007	CAT6	MultiMode	Cisco 3560/3750		Mac Xserve/Promise SAN (x8)				Cisco 5525
2008	CAT6	MultiMode	Cisco 3560/3750		Mac Xserve/Promise SAN				Cisco 5525
2009	CAT6	MultiMode	Cisco 3560/3750		Mac Xserve/Promise SAN				Cisco 5525
2010	CAT6	MultiMode	Cisco 3560/3750		Mac Xserve/Promise SAN				Cisco 5525
2011	CAT6	MultiMode	Cisco 3560/3750		Mac Xserve/Promise SAN	Windows Servers (3)	Windows Servers (2)		Cisco 5525
2012	CAT6	MultiMode	Cisco 3560/3750	Cisco 4510 DO	Mac Xserve/Promise SAN	Windows Servers	Windows Servers	Avamar EMC	Cisco 5525
2013	CAT6	MultiMode	Cisco 3850 SEC/WL (42)	Cisco 4500x (5x Sites)	Mac Xserve/Promise SAN	Windows Servers	Windows Servers	Avamar EMC	Cisco 5525
2014	CAT6A (WiFi)	MultiMode	Cisco 3560/3750	Cisco 4500x	Replace with HP SAN (x2)	Windows Servers	Windows Servers	Avamar EMC	Cisco 5525
2015	CAT6/6A	MultiMode	Cisco 3560/3750	Cisco 4500x	HP SAN	Windows Servers	MS Windows Server *	Avamar EMC	Palo Alto 3050
2016	CAT6/6A	MultiMode	Cisco 3850 classrooms (55)	Cisco 4500x	HP SAN	Windows Servers	Windows Servers	Avamar EMC	Palo Alto 3050
2017	CAT6/6A	MultiMode	Cisco 3850	Cisco 4500x	HP SAN	Windows Servers	HS Windows Server	Backup Appliance	Palo Alto 3050
2018	CAT6/6A	MultiMode	Cisco 3850	Cisco 4500x	HP SAN	Nutanix Servers (DO)	Windows Servers	Cisco Veeam Backu	Palo Alto 3050
2019	CAT6/6A	MultiMode	Cisco 3850	Cisco 4500x	HP SAN	Nutanix Server	Windows Servers	Cisco Veeam Backu	Palo Alto 3050
2020	CAT6/6A	MultiMode	Cisco 3850	Cisco 4500x	Convert to Nutanix Hyperconverged	Nutanix Server+SAN	Windows Servers	Cisco Veeam Backu	Palo Alto 3050
2021	CAT6/6A	MultiMode	Cisco 3850	Cisco 4500x		Nutanix Server+SAN	Windows Servers	Cisco Veeam Backu	New Firewall
2022	Net Gen (CAT7)	SingleMode	Stack Master Switches (45)	New Core Switches (x6)		Nutanix Server+SAN	Windows Servers	Cisco Veeam Backu	New Firewall
2023	Net Gen (CAT7)	SingleMode	New Switches	New Switches		Nutanix Server+SAN	Windows Servers (2)	New Backup Applia	New Firewall
2024	Net Gen (CAT7)	SingleMode	New Edge Switches (60)	New Switches		HyperConverged Server	Windows Servers	Backup Appliance	New Firewall
2025	Net Gen (CAT7)	SingleMode	New Switches	New Switches		Windows Servers	Windows Servers	Backup Appliance	New Firewall
2026	Net Gen (CAT7)	SingleMode	New Switches	New Switches		Windows Servers	Windows Servers	Backup Appliance	New Firewall
2027	Net Gen (CAT7)	SingleMode	New Switches	New Switches		Windows Servers	Windows Servers	Backup Appliance	New Firewall
2028	Net Gen (CAT7)	SingleMode	New Switches	New Switches		Windows Servers	Windows Servers	Backup Appliance	New Firewall
2029	Net Gen (CAT7)	SingleMode	New Switches	New Switches		Windows Servers	Windows Servers	Backup Appliance	New Firewall
2030	Net Gen (CAT7)	SingleMode	Stack Master Switches (45)	New Core Switches		HyperConverged Server	New Windows Servers (2)	Backup Appliance	New Firewall
2031	Net Gen (CAT7)	SingleMode	New Switches	New Switches		Windows Servers	Windows Servers	Backup Appliance	New Firewall
2032	Net Gen (CAT7)	SingleMode	New Edge Switches (60)	New Switches		Windows Servers	Windows Servers	Backup Appliance	New Firewall
2033	Net Gen (CAT7)	SingleMode	New Switches	New Switches		Windows Servers	Windows Servers	Backup Appliance	New Firewall
2034	Net Gen (CAT7)	SingleMode	New Switches	New Switches		Windows Servers	Windows Servers	Backup Appliance	New Firewall
2035	Net Gen (CAT7)	SingleMode	New Switches	New Switches		Windows Servers	Windows Servers	Backup Appliance	New Firewall
Number of cycles	1	1	1	1	1	0	1	1	1
Cost 5yr Window	\$ 300,000	\$ 180,000	\$ 500,000	\$ 500,000	\$ 60,000	\$ 125,000	\$ 50,000	\$ 150,000	\$ 120,000

Oak Park Uni							
Updated Feb. 9, 201							
			\$6k@ x 180 staggered r	Facilities Infrastructure			
Estimated Cost	\$ 60,000	\$ 500,000	\$ 1,000,000	\$ 400,000	\$0	???	
Frequency->	5 years	7-9 years	10- 12 years ???	10 years?	10 years?	15-20 years (-controller)	
Quantity->	ty			160 cameras	monthly service charge		
Calendar Year	Filtering	Wireless	SMARTboards	Security Cams	Phone System	Bells/PA System	
2006					Toshiba PBX	Rauland Bells/PA	
2007		Cisco 802.11b/g	SMARTboards Cycle1		Toshiba PBX	Rauland Bells/PA	
2008		Cisco 802.11b/g			Toshiba PBX	Rauland Bells/PA	
2009	Lightspeed TTC	Cisco 802.11b/g			Toshiba PBX	Rauland Bells/PA	
2010	Lightspeed TTC	Cisco 802.11b/g		Arecont (HS/MS)	Toshiba PBX	Rauland Bells/PA	
2011	Lightspeed TTC	Cisco 802.11b/g		Arecont	Toshiba PBX	Rauland Bells/PA	
2012	Lightspeed Rocket	Cisco 802.11b/g		Arecont	Toshiba PBX	Rauland Bells/PA	
2013	Lightspeed Rocket	Cisco 802.11b/g		Arecont	Toshiba PBX	Rauland Bells/PA	
2014	Lightspeed Rocket	Ruckus 802.11ac (ES/MS)		Avigilon	Jive VIOP	Rauland Bells/PA	
2015	Lightspeed Rocket	Ruckus 802.11ac		Avigilon	Jive VIOP	Telecenter U controller	
2016	iBoss	Ruckus 802.11ac		Avigilon	Jive VOIP	Rauland Bells/PA	
2017	iBoss	Ruckus 802.11ac wav2 (HS)		Avigilon	Jive VOIP	Rauland Bells/PA	
2018	iBoss	Ruckus 802.11ac		Avigilon	Jive VOIP	Rauland Bells/PA	
2019	iBoss	Ruckus 802.11ac		Avigilon	Jive VOIP	Rauland Bells/PA	
2020	iBoss	Ruckus 802.11ac	Interactive FP Displays	Avigilon	Jive VOIP	New Bell/PA System?	
2021	Add to Firewall	Ruckus 802.11ac	Interactive FPDs	Avigilon	Jive VOIP		
2022		New Wireless	Interactive FPDs	Avigilon	Jive VOIP		
2023		New Wireless	Interactive FPDs	Avigilon	Jive VOIP		
2024		New Wireless	Interactive FPDs	New Sec Cams			
2025		New Wireless	Interactive FPDs	New Sec Cams			
2026		New Wireless	Interactive FPDs	New Sec Cams			
2027		New Wireless	Interactive FPDs	New Sec Cams			
2028		New Wireless		New Sec Cams			
2029		New Wireless		New Sec Cams			
2030		New Wireless		New Sec Cams			
2031		New Wireless		New Sec Cams			
2032		New Wireless		New Sec Cams			
2033		New Wireless		New Sec Cams			
2034		New Wireless		New Sec Cams			
2035		New Wireless		New Sec Cams			
Number of cycles	1	1	1	0			
Cost 5yr Window	\$ 60,000	\$ 500,000	\$ 1,000,000	\$ 400,000	\$ 3,945,000		
					INFRASTRUCTURE - Total Projected Costs (5Yr)		